









ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Resource Names	January							Februar		
								2/1	2/2	1/2	1/9	1/16	1/23	1/30	2/6		
1	1	Project Kick-off	1 day	Mon 1/3/11	Mon 1/3/11												
2	1.1	Book location for meeting	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
3	1.2	Invite stakeholders	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
4	1.3	Prepare presentation	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
5	1.4	Conduct the meeting	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager and A										
6	2	Project Documents	7 days	Mon 1/3/11	Tue 1/11/11												
7	2.1	Develop Charter/Scope	2 days	Mon 1/3/11	Tue 1/4/11		Project Manager										
8	2.2	Develop WBS	7 days	Mon 1/3/11	Tue 1/11/11		Project Manager and V										
9	2.3	Develop Project Plan	2 days	Mon 1/3/11	Tue 1/4/11		Project Manager										
10	2.4	Develop Communication Plan	2 days	Mon 1/3/11	Tue 1/4/11		Project Manager										
11	3	Status Reports/Meetings	1 day	Mon 1/3/11	Mon 1/3/11												
12	3.1	Develop Status Report	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
13	3.2	Set schedule for team meetings	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
14	3.3	Set schedule for stakeholder meetings	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
15	4	Initial Planning Meetings with Vendors	1 day	Mon 1/3/11	Mon 1/3/11												
16	4.1	Meet with Framing/Drywall	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager and E										
17	4.2	Meet with Electrical	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager and S										
18	4.3	Meet with Plumbing	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager and V										
19	4.4	Meet with Finish Work	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager and V										
20	4.5	Meet with Student Workers	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager and S										
21	5	Electrical Permits	10 days	Mon 1/3/11	Fri 1/14/11												
22	5.1	Obtain Electrical Permits	10 days	Mon 1/3/11	Fri 1/14/11		Sparks Electrical PM										
23	6	Plumbing Permits	10 days	Mon 1/3/11	Fri 1/14/11												
24	6.1	Obtain Plumbing Permits	10 days	Mon 1/3/11	Fri 1/14/11		Waterworks Plumbing										
25	7	Building Permits	10 days	Mon 1/3/11	Fri 1/14/11												
26	7.1	Obtain Building Permits	10 days	Mon 1/3/11	Fri 1/14/11		East Side Framing & D										
27	8	Framing	15 days	Mon 1/3/11	Fri 1/21/11												
28	8.1	Framing-Order Supplies	3 days	Mon 1/3/11	Wed 1/5/11		East Side Framing & D										
29	8.2	Framing-Build	15 days	Mon 1/3/11	Fri 1/21/11		East Side Framing & D										
30	8.3	Framing-Inspect	10 days	Mon 1/3/11	Fri 1/14/11		City & County										
31	8.4	Framing-Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
32	9	Electrical	10 days	Mon 1/3/11	Fri 1/14/11												
33	9.1	Electrical-Order Supplies	3 days	Mon 1/3/11	Wed 1/5/11		Sparks Electrical PM										
34	9.2	Electrical-Install	10 days	Mon 1/3/11	Fri 1/14/11		Sparks Electrical										
35	9.3	Electrical-Inspect	10 days	Mon 1/3/11	Fri 1/14/11		City & County										
36	9.4	Electrical-Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
37	10	Plumbing	10 days	Mon 1/3/11	Fri 1/14/11												
38	10.1	Plumbing-Order Supplies	3 days	Mon 1/3/11	Wed 1/5/11		Waterworks Plumbing										
39	10.2	Plumbing-Install	10 days	Mon 1/3/11	Fri 1/14/11		Waterworks Plumbing										

Project: District4Move.mpp Date: Sat 1/8/11	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Resource Names	January							Februar		
								2/1	2/2	1/2	1/9	1/16	1/23	1/30	2/6		
40	10.3	Plumbing-Inspect	10 days	Mon 1/3/11	Fri 1/14/11		City & County										
41	10.4	Plumbing-Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
42	11	Drywall	15 days	Mon 1/3/11	Fri 1/21/11												
43	11.1	Drywall-Order Supplies	3 days	Mon 1/3/11	Wed 1/5/11		East Side Framing & D										
44	11.2	Drywall-Install	15 days	Mon 1/3/11	Fri 1/21/11		East Side Framing & D										
45	11.3	Drywall-Inspect	10 days	Mon 1/3/11	Fri 1/14/11		City & County										
46	11.4	Drywall-Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
47	12	Finish Work	15 days	Mon 1/3/11	Fri 1/21/11												
48	12.1	Finish-Order Supplies	3 days	Mon 1/3/11	Wed 1/5/11		Woodcraft Carpentry F										
49	12.2	Finish-Install	15 days	Mon 1/3/11	Fri 1/21/11		Woodcraft Carpentry										
50	12.3	Finish-Inspect	10 days	Mon 1/3/11	Fri 1/14/11		City & County										
51	12.4	Finish-Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
52	13	Workbenches	15 days	Mon 1/3/11	Fri 1/21/11												
53	13.1	Workbenches-Order Supplies	2 days	Mon 1/3/11	Tue 1/4/11		Student Workers Mana										
54	13.2	Workbenches-Build	15 days	Mon 1/3/11	Fri 1/21/11		Student Workers										
55	13.3	Workbenches-Quality inspection	2 days	Mon 1/3/11	Tue 1/4/11		Project Manager										
56	13.4	Workbenches-Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
57	14	Equipment Packing	2 days	Mon 1/3/11	Tue 1/4/11												
58	14.1	Pack production equipment	2 days	Mon 1/3/11	Tue 1/4/11		City Equipment Mover										
59	14.2	Pack non-production equipment	2 days	Mon 1/3/11	Tue 1/4/11		City Equipment Mover										
60	14.3	Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
61	15	Move	3 days	Mon 1/3/11	Wed 1/5/11												
62	15.1	Move production equipment	3 days	Mon 1/3/11	Wed 1/5/11		Express Moving Comp										
63	15.2	Move non-production equipment	3 days	Mon 1/3/11	Wed 1/5/11		Express Moving Comp										
64	15.3	Project Sign-off	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
65	16	Procurement Closure	3 days	Mon 1/3/11	Wed 1/5/11												
66	16.1	Review contract work	3 days	Mon 1/3/11	Wed 1/5/11		Project Manager										
67	16.2	Release contractors	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
68	16.3	Pay contractors	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										
69	17	Project Closure	3 days	Mon 1/3/11	Wed 1/5/11												
70	17.1	Final report	3 days	Mon 1/3/11	Wed 1/5/11		Project Manager										
71	17.2	Archive documentation	3 days	Mon 1/3/11	Wed 1/5/11		Project Manager										
72	17.3	Lessons Learned	1 day	Mon 1/3/11	Mon 1/3/11		Project Manager										

Project: District4Move.mpp
Date: Sat 1/8/11

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	